

REMOTE AUSTRALIA TELECOMMUNICATIONS ENHANCEMENT PROJECT - STATUS AS OF THE 27th August 2004

ACTIVITY	INDICATIVE REPLACEMENT TECHNOLOGY	INDICATIVE No.OF SERVICES	TOTAL SERVICES CUTOVER	LATEST REQUIRED DATE	SYSTEM CUTOVER DATES			STATUS Red/Amber/Green	DELAY EVENT SUBMITTED
					Planned	Revised	Achieved		
DRCS SYSTEMS									
Balranald 2	CDMA WLL	56	31	30-Sep-04	30-Aug-04	30-Sep-04		Green	
Berserker	CDMA WLL	57		30-Sep-04	06-Sep-04	30-Sep-04		Green	
Berserker SCADS - Samuel Hill	SCaDs	21		30-Sep-04	06-Sep-04	30-Sep-04		Green	
Blackall East	CDMA WLL	10		30-Sep-04	16-Sep-04	24-Sep-04		Green	
Carinda	CDMA WLL	27		30-Sep-04	16-Sep-04	30-Sep-04		Green	
Charters Towers 2 CTRR	CDMA WLL	7	2	30-Sep-04	16-Sep-04	24-Sep-04		Green	
Clermont Central	CDMA WLL	79	15	30-Sep-04	05-Aug-04	15-Sep-04		Green	
Cloncurry 1	CDMA WLL	36	5	30-Sep-04	16-Sep-04	30-Aug-04		Green	
Collarenebri	CDMA WLL	64	4	30-Sep-04	30-Jun-04	30-Sep-04		Green	
Deniliquin	CDMA WLL	68	7	30-Sep-04	30-Aug-04	30-Sep-04		Green	
Girilambone	CDMA WLL	74	54	30-Sep-04	30-Jun-04	03-Sep-04		Green	
Goodooga	CDMA WLL	50	43	30-Sep-04	10-Aug-04	30-Sep-04		Green	
Grawin	CDMA WLL	21	15	30-Sep-04	15-Sep-04	TBA		Amber	CN 4087 (DE 1694)
Lightning Ridge	CDMA WLL	57	33	30-Sep-04	30-Jul-04	TBA		Amber	CN 4088 (DE 1696)
Monto	CDMA WLL	78	57	30-Sep-04	30-Aug-04	10-Aug-04		Green	
Mt Fox	HCRC SWING	76		30-Sep-04	30-Jun-04	28-Sep-04		Green	
Mt Garnet 1	CDMA WLL	26	26	30-Sep-04	16-Sep-04	30-Jul-04	24-Jul-04	Green	
Mundubbera	HCRC SWING	36	36	30-Sep-04	30-Aug-04	26-Jul-04	19-May-04	Green	
Nyngan 2	CDMA WLL	65	60	30-Sep-04	06-Aug-04	31-Aug-04		Green	
Nyngan 3	CDMA WLL	54	2	30-Sep-04	03-Sep-04	10-Sep-04		Green	
Quambone	CDMA WLL	61		30-Sep-04	01-Aug-04	30-Sep-04		Green	
South Yorke Peninsula	HCRC SWING	91	8	30-Sep-04	30-Sep-04	07-Oct-04		Amber	EOT 1802 (DE 1726)
Taroom Nth West	CDMA WLL	23	16	30-Sep-04	16-Sep-04	30-Sep-04		Green	
Taroom Sth East	CDMA WLL	14	8	30-Sep-04	16-Sep-04	30-Sep-04		Green	
Theodore	CDMA WLL	29	16	30-Sep-04	16-Sep-04	30-Sep-04		Green	
Thursday Island	CDMA WLL	17		30-Sep-04	02-Sep-04	TBA		Amber	CN 4295 & DE 1775
Tottenham	CDMA WLL	41		30-Sep-04	26-Jun-04	30-Sep-04		Green	
Walgett 1	CDMA WLL	80	40	30-Sep-04	11-Aug-04	30-Sep-04		Green	
Walgett 2	CDMA WLL	76		30-Sep-04	12-Sep-04	30-Sep-04		Green	
Walgett 2 - Come By Chance	SCaDs	20	20	30-Sep-04	11-Jul-04	21-Oct-03	21-Oct-03	Green	
Wandoan East	HCRC SWING	33	33	30-Sep-04	15-Sep-04	18-Jun-04	16-Jun-04	Green	

REMOTE AUSTRALIA TELECOMMUNICATIONS ENHANCEMENT PROJECT - STATUS AS OF THE 27th August 2004

ACTIVITY	INDICATIVE REPLACEMENT TECHNOLOGY	INDICATIVE No.OF SERVICES	TOTAL SERVICES CUTOVER	LATEST REQUIRED DATE	SYSTEM CUTOVER DATES			STATUS Red/Amber/Green	DELAY EVENT SUBMITTED
					Planned	Revised	Achieved		
DRCS SYSTEMS									
ARCS SYSTEMS									
Leigh Creek	CDMA WLL	7	7	30-Sep-04	29-Apr-04		17-Oct-03	Green	
Whyalla	CDMA WLL	14	14	30-Sep-04	30-Apr-04		07-May-04	Green	
TOTAL SERVICES		1468	552	38%					
Running total of Services per Technology (Comp. Systems)		Indicative Services	Current Completed Cutover						
CDMA WLL		1191	455						
HCRC Swing		236	77						
HCRC-V10		0	0						
SCADS		41	20						
USOSat		0	0						
Running Total of Services for Systems		1468	552	38%					