

REMOTE AUSTRALIA TELECOMMUNICATIONS ENHANCEMENT PROJECT - STATUS AS OF THE 4th October 2004

ACTIVITY	INDICATIVE REPLACEMENT TECHNOLOGY	INDICATIVE No. OF SERVICES	TOTAL SERVICES CUTOVER	LATEST REQUIRED DATE	SYSTEM CUTOVER DATES			STATUS Red/Amber/Green	FME NOTICE SUBMITTED
					Planned	Revised	Achieved		
DRCS SYSTEMS									
Balranald 2	CDMA WLL	59	57	30-Sep-04	30-Aug-04	TBA		Amber	CN yet to be submitted
Berserker	CDMA WLL	49	49	30-Sep-04	06-Sep-04	30-Sep-04	01-Oct-04	Green	
Berserker SCADS - Samuel Hill	SCADs	19	19	30-Sep-04	06-Sep-04	30-Sep-04	20-Sep-04	Green	
Blackall East	CDMA WLL	10	10	30-Sep-04	16-Sep-04	24-Sep-04	01-Oct-04	Green	
Carinda	CDMA WLL	27	27	30-Sep-04	16-Sep-04	30-Sep-04	30-Sep-04	Green	
Charters Towers 2 CTRR	CDMA WLL	7	7	30-Sep-04	16-Sep-04	24-Sep-04	01-Oct-04	Green	
Clermont Central	CDMA WLL	72	70	30-Sep-04	05-Aug-04	30-Nov-04		Amber	No CN submitted as yet
Cloncurry 1	CDMA WLL	35	35	30-Sep-04	16-Sep-04	30-Aug-04	25-Aug-04	Green	
Collarenebri	CDMA WLL	66	58	30-Sep-04	30-Jun-04	TBA		Amber	CN005 & CN009
Deniliquin	CDMA WLL	67	61	30-Sep-04	30-Aug-04	04-Oct-04		Amber	CN007
Girilambone	CDMA WLL	74	74	30-Sep-04	30-Jun-04	03-Sep-04	22-Sep-04	Green	
Goodooga	CDMA WLL	51	51	30-Sep-04	10-Aug-04	30-Sep-04	30-Sep-04	Green	
Grawin	CDMA WLL	21	20	30-Sep-04	15-Sep-04	TBA		Amber	CN001
Lightning Ridge	CDMA WLL	56	47	30-Sep-04	30-Jul-04	TBA		Amber	CN001 & CN002
Monto	CDMA WLL	78	78	30-Sep-04	30-Aug-04	10-Aug-04	10-Aug-04	Green	
Mt Fox	HCRC SWING	79	79	30-Sep-04	30-Jun-04	28-Sep-04	29-Sep-04	Green	
Mt Garnet 1	CDMA WLL	26	26	30-Sep-04	16-Sep-04	30-Jul-04	24-Jul-04	Green	
Mundubbera	HCRC SWING	36	36	30-Sep-04	30-Aug-04	26-Jul-04	19-May-04	Green	
Nyngan 2	CDMA WLL	66	65	30-Sep-04	06-Aug-04	31-Aug-04	29-Sep-04	Green	
Nyngan 3	CDMA WLL	55	53	30-Sep-04	03-Sep-04	08-Oct-04		Amber	No CN submitted as yet
Quambone	CDMA WLL	60	56	30-Sep-04	01-Aug-04	07-Oct-04		Amber	CN007
South Yorke Peninsula	HCRC SWING	91	89	30-Sep-04	30-Sep-04	07-Oct-04		Amber	CN003
Taroom Nth West	CDMA WLL	23	23	30-Sep-04	16-Sep-04	30-Sep-04	30-Sep-04	Green	
Taroom Sth East	CDMA WLL	14	11	30-Sep-04	16-Sep-04	15-Oct-04		Amber	No CN submitted as yet
Theodore	CDMA WLL	29	26	30-Sep-04	16-Sep-04	30-Oct-04		Amber	No CN submitted as yet
Thursday Island	CDMA WLL	17	10	30-Sep-04	02-Sep-04	26-Nov-04		Amber	CN004
Tottenham	CDMA WLL	41	41	30-Sep-04	26-Jun-04	30-Sep-04	22-Sep-04	Green	
Walgett 1	CDMA WLL	82	82	30-Sep-04	11-Aug-04	30-Sep-04	30-Sep-04	Green	
Walgett 2	CDMA WLL	75	75	30-Sep-04	12-Sep-04	30-Sep-04	30-Sep-04	Green	

REMOTE AUSTRALIA TELECOMMUNICATIONS ENHANCEMENT PROJECT - STATUS AS OF THE 4th October 2004

ACTIVITY	INDICATIVE REPLACEMENT TECHNOLOGY	INDICATIVE No. OF SERVICES	TOTAL SERVICES CUTOVER	LATEST REQUIRED DATE	SYSTEM CUTOVER DATES			STATUS Red/Amber/Green	FME NOTICE SUBMITTED
					Planned	Revised	Achieved		
DRCS SYSTEMS									
Walgett 2 - Come By Chance	SCaDs	20	20	30-Sep-04	11-Jul-04	21-Oct-03	21-Oct-03	Green	
Wandoan East	HCRC SWING	33	33	30-Sep-04	15-Sep-04	18-Jun-04	16-Jun-04	Green	
ARCS SYSTEMS									
Leigh Creek	CDMA WLL	7	7	30-Sep-04	29-Apr-04		17-Oct-03	Green	
Whyalla	CDMA WLL	14	14	30-Sep-04	30-Apr-04		07-May-04	Green	
TOTAL SERVICES		1459	1409	97%					
Running total of Services per Technology (Comp. Systems)		Indicative Services	Current Completed Cutover						
CDMA WLL		1181	1133						
HCRC Swing		239	237						
HCRC-V10		0	0						
SCADS		39	39						
USOSat		0	0						
Running Total of Services for Systems		1459	1409	97%					